COMPLETION REPORT

1	Name of the work	Improvements to roads and drains at Vijaya Lakshmi Layout and bagalagunte in Bagalagunte ward no. 14 Dasarahalli sub division
2	Sanctioned Estimate No. & Date	ಪಶ್ಚಿ/DD/ಇಇ/16-17 dt 10.1.2017
3	Head of Account which is chargeable	ಪ್ರಸ್ತಾವನೆ.
4	Instrument Order NO. & Date	ಪಶ್ಚಿ/DD/ಇಇ/16-17 dt 11.05.2017
5	Name Of Contractor	Sri. N. Shivananda, No. 35, 2nd cross, 1st A Main road, Defence Colony, Bagalagunte, Bangalore..
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB NO 5642/16-17 page NO. 564118/1 to 564123/1
8	Check Measurement of the Asst	MB NO 5642/16-17 page NO 564118/1 to 564123/1
9	Name of the office/official in charge of the work	AEE (OAS)
10	a) Asst. Eng/junior Eng	D.S. ಚಂದನ್ ನಿಧಿ
	b) Asst. Exe Engineer	ಕಾರ್ಯಪಾಲಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19-00	1798209.00	—	101791.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike.

ASSIATANT EXECUTIVE ENGINEER